TESDA-OP-QSO-02-F07 Rev. No. 00 03/01/17

Reference. No.								

SELF - ASSESSMENT GUIDE

Qualification:	CARPENTRY NC III							
Unit of Competency covered:	Install Eaves or Soffits Frames and Panels and Vents Assembly Install Partition Wall and/or Cladding Frames and Boards							
	of the questions in the left-hand column of the chart. in the appropriate box opposite each question to indicate	your answe	er.					
Can I?			NO					
INSTALL PARTIT	ION WALL AND/OR CLADDING FRAMES AND BC	ARDS						
Prepare material	s, tools and equipment							
	 Use Personal Protective Equipment (PPE) in accordance with 1080 of Occupational Safety and Health Standards. 							
Secure list of requirements								
 Select, inspective with job required in the second s								
Prepare fabrie								
Layout position cladding *	of frames and panels for partition walls and/or							
	cation and height for frames and panels based on ing							
• Finalize main	Finalize main framing layout based on job requirements							
Attach frames fo	or partition walls or cladding and panels *							
Install frames recommendat	based on specifications and manufacturer's tion							
Check installe alignment	Check installed frames for squareness, plumbness and							
Fasten panels to frames based on working drawings, specifications and manufacturer's recommendation								

INSTALL DECORATIVE MOLDINGS	
Layout location *	
Mark exact location/elevation for moldings based on working drawing	
Finalize layout based on job requirements	
Cut and fix moldings *	
Measure and cut moldings according to desired length	
Position and check moldings as per job requirements	
Fix/fasten moldings as per job requirements	
INSTALL CEILING FRAMES AND PANELS OR ACOUSTICAL CEILIN	G
Layout ceiling elevation, and position of framing system *	
Mark exact location/elevation for ceiling and framing system based on working drawing	
Finalize main framing layout based on job requirements	
Fasten frames and ceiling panels *	
Install frames and hangers based on specifications and manufacturer's recommendation	
Check installed frames for squareness, levelness, plumbness and alignment	
Lay/fasten ceiling panel to frames based on working drawings, specifications and manufacturer's recommendation	
INSTALL EAVES OR SOFFITS FRAMES AND PANELS AND VENTS ASSEMBLY	
Layout eaves or soffits frames and panels and vents assembly elevation, and position of framing system *	
Mark exact location or elevation for eaves or soffits frames and panels and vents assembly based on working drawing	
Finalize main framing layout is based on job requirements	
Fasten eaves or soffits frames, panels and vents *	
Install frames and hangers based on specifications and manufacturer's recommendation	
Check installed frames for squareness, levelness, plumbness and alignment	
Lay/fasten panels to frames based on working drawings, specifications and manufacturer's recommendation	

INSTALL LAMINATE FLOORS						
Prepare surface *						
Clean surface from residue and protrusions						
Apply leveling compound to ensure evenness, if necessar						
Lay out laminate floor starter *						
Lay-out laminate floor direction based on job requirements						
Place laminate floors *						
Lay and adhere insulation if needed, following manufacture recommendation						
Install laminate floor and accessories as per design patter						
Perform housekeeping *						
Recover and stockpile excess/unused materials						
Clean and clear workplace of any obstructions and hazard before, during and after work						
Cleans tools and other materials after use						
I agree to undertake assessment in the knowledge that information gathered will only be used for professional development purposes and can only be accessed by concerned assessment personnel and my manager/supervisor						
Candidate's Name and Signature		Date				